BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Additional development works to Telugu school in chowdeshwari ward no-02**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri B B Umesh (M/s SMLP Asphalts)**
4	Time Stipulated for Completion of work	180 days
5	Date of Commencement	29/07/2021
6	Date of Completion:	02/05/2022
7	Measurment Recorded	02/05/2022
	M.B No	5864
	Page No	586301 to 586338
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTH MALLI
	2) Asst. Engineer	CHANDRA KANTHARAJU .P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yhk. Zn)
Yelahanka, Bangalore

ASST. EXE ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE